

**GOVERNMENT OF INDIA
RAILWAYS
LOK SABHA**

UNSTARRED QUESTION NO:1235
ANSWERED ON:26.11.2009
ELECTRIC MULTIPLE UNIT AT KOLLAM
Kodikunnil Shri Suresh

Will the Minister of RAILWAYS be pleased to state:

- (a) whether an amount of Rs. 7 crore was earmarked in the Rail Budget 2007-08 for inspection and stabling facilities for main Line Electrical Multiple units at Kollam;
- (b) if so, the status thereof alongwith the amount utilized so far;and
- (c) the time by which this project is likely to be completed ?

Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS(SHRI K.H. MUNIYAPPA)

- (a) Yes, Madam.
- (b) Earth work and raft foundation completed. Out of 170 MT of steel fabrication for superstructure, 132 MT (Metric Ton) has been fabricated and brought to site. Rs. 3.35 crore have been utilized so far.
- (c) The project is targetted to be completed by June, 2010.